

Offsite Work		07-Apr-25	07-Aug-26	340
Subcontractor Schedule		07-Apr-25	07-Aug-26	340
A2860	Permits in Place	07-Apr-25	07-Apr-25	1
A2870	Easement in Place	07-Apr-25	07-Apr-25	1
A2880	Utility Pole Relocation Work Orders all issued - Fees Paid - Eversource	07-Apr-25	07-Apr-25	1
A2890	Pre-construction Meeting - NH DOT & Hudson Approval to Proceed	07-Apr-25	07-Apr-25	1
A2900	Signal Submittals Approved	07-Apr-25	07-Apr-25	1
A2910	Mobilization	08-Apr-25*	14-Apr-25	5
A2920	Northern Section NB From Sta. 149+00 - Wason Rd (Right)	15-Apr-25	14-Jul-25	63
A2930	Northern Section NB From Sta. 149+00 - Wason Rd (Median)	10-Jul-25	13-Aug-25	25
A2940	Southern Section at Dracut & River Roads	07-Aug-25	02-Sep-25	18
A2950	Circumferential Highway Ramp to Sam's Dr Section SB - Sta. 144+0	03-Sep-25	10-Oct-25	28
A2960	Sam's Dr to Green Meadow Dr Section SB - Sta. 133+00 to 119+00 l	07-Oct-25	05-Mar-26	103
A2970	Green Meadow Dr/Rena Ave to CHR Section - NB Sta. 125+50 to 144	05-Feb-26	07-May-26	66
A3000	Final Erection of all Sign Structures/Signs	26-Mar-26	15-Apr-26	15
A2980	Green Meadow Dr/Rena Ave to CHR Section - NB Sta. 125+50 to 144	07-May-26	18-Jun-26	30
A2990	Circumferential Highway Ramp Section - Sta. 144+00 to 149+00	19-Jun-26	24-Jul-26	25
A3010	Final Erection/Installation of all new Signal Equipment including testir	19-Jun-26	31-Jul-26	30
A3020	All Final Paving and Pavement Markings	03-Aug-26	07-Aug-26	5
A3030	Offsite Scope Completion		07-Aug-26*	0