

JULY PROJECT UPDATE

Date: July 1st, 2024

With the completion of required authorization(s) and/or approval(s) from authorities having jurisdiction, Clayco's current schedule for the Hudson, NH Target Flow Center project is planned as follows:

- **July 2024**
 - Complete temporary power extension from Steele Rd. to job site laydown, employee parking and trailer yard pad.
 - Complete installation of the site's main irrigation line.
 - Complete installation of plantings along the earthen berm.
 - Complete installation of culvert and retaining walls along Green Meadow Drive towards Walmart Blvd.
 - Continue installation of curbs along Driveway to Lowell Rd.
 - Continue installing the site's fire loop and domestic water lines.
 - Continue installing the site's stormwater drainage system.
 - Continue rough grading to establish final grades throughout the site.
 - Continue the establishment of the building pad.
 - Begin installing the site's sanitary drainage system.
 - Begin installation of plantings along the shoreline buffer.

- **August 2024**
 - Continue installing the site's fire loop and domestic water lines.
 - Continue installing the site's stormwater drainage system.
 - Continue installing the site's sanitary drainage system.
 - Continue rough grading to establish final grades throughout the site.
 - Continue the establishment of the building pad.
 - Continue installation of curbs along Driveway to Lowell Rd.
 - Continue installation of plantings along the shoreline buffer.
 - Begin enabling work for curbs and gutters around Trailer Yard and Employee Parking lots.
 - Begin and Complete installation of asphalt binder pavement along Green Meadow Drive towards Walmart Blvd.